

**Local Government Engineering Department (LGED)**  
**Climate Resilient Infrastructure Mainstreaming Project(CRIMP)**  
**Monthly Progress Report ( Physical & Financial ) Component-03**  
**Reporting Month: April, 2026**

Reporting Month: April, 2026  
 District: Satkhira pourashava.

Date:03.05.2026

| Sl No | Package No.(Tender ID)                | District / Pourashava  | Name of Schemes/Packages  | Name of Contractor                         | Type of Scheme       | Length (km)/Nos   | Estimated Cost                     | Tender Invitation Date                   | Tender Opening Date                | Tender Evaluation Date by TEC | Tender Approval Date   | NOA Issued Date | Date of Contract | Date of Commence - ment | Schedule date of Completion        | Validity of Submitted PS/PG | Contract Amount(BDT) | Physical Progress Up To Date(%) | Fund Spent  |             |             | Financial Progress (%) | Work done value of the Contract( Tk) | Remarks   |  |
|-------|---------------------------------------|--|---|--|----------------------|---|------------------------------------|--|------------------------------------|-------------------------------|------------------------|-----------------|------------------|-------------------------|------------------------------------|-----------------------------|----------------------|---------------------------------|-------------|-------------|-------------|------------------------|--------------------------------------|---|--|
|       |                                       |  |   |  |                      |   |                                    |  |                                    |                               |                        |                 |                  |                         |                                    |                             |                      |                                 | PA/RPA/KfW  | GOB         | Total(Tk)   |                        |                                      |   |  |
| 1     | 2                                     | 3  | 4   | 5  | 6                    | 7   | 8                                  | 9  | 10                                 | 11                            | 12                     | 13              | 14               | 15                      | 16                                 | 17                          | 18                   | 19                              | 20          | 21          | 22          | 23                     | 24                                   | 25  |  |
| 1     | LGED/CRIMP/COM-3/SAT/POUR/WS-02       | Satkhira Pourashava  | Regeneration of 7 Nos. Production tubewell under Satkhira Pourashava, District-Satkhira.  | M/S Fatema Enterpris                       | Water Supply & Cons. | 07 production tube well   | 902125.00                          | 25.01.2021                               | 31.03.2021                         | 31.02.2021                    | 01.03.2021             | 03.03.2021      | 01.04.20         | 03.04.2021              | 18.05.2021                         | 16.06.2021                  | 896000.00            | 100%                            | 0.00        | 896000.00   | 896000.00   | 100%                   | 896000.00                            | Construction work finished.   |  |
| 2     | CRIM/SAT POU/WS-01(TID-675980)        |  | Supply Installation & Construction of 6,000 nos Water Meter & Meter Box at existing Service Connection under Satkhira Pourashava.   | M/S. Sajeda & Co.                          | Water Supply & Cons. | 6000Nos   | 45837022.35                        | 18.04.2022                               | 31.05.2022                         | 06.07.2022                    | 30.08.2022             | 04.09.22        | 19.01.23         | 14.02.23                | 30.06.2025                         | 30.06.2025                  | 42891772.09          | 55%                             | 17705102.00 | 3189118.00  | 20894220.00 | 52%                    |                                      | Revised design submitted to PD for approval. Construction 1st invoice has been sent to KfW by PD on 16.04.2025. |  |
| 3     | CRIM/SAT POU/WS-04(TID-803951)        |  | Installation and extension of 26421 meters pipe line work under Satkhira Pourashava .   | Monir Engineering And Construction Ltd.    | Water Supply & Cons. | 26.421Km  | 78050750.00                        | 09.04.2023                               | 15.05.2023                         | 03.08.2023                    | 17.10.2023             | 25.10.2023      | 21.11.2023       | 14.12.2023              | 14.06.2025                         | 28.07.2025                  | 64722280.71          | 100%                            | 49109474.76 | 8845810.85  | 57955285.61 | 100%                   | 61005564.85                          | Construction work finished. Retention money=3050279.24k.  |  |
| 4     | CRIM/SAT POU/WS-02(TID-996582)        |  | Construction of New Pump House (1 no ), Repair & Renovation of Existing pump houses ( 4 nos ). Supply of Water Test Kit , Installation of Chlorination Units , Rehabilitation of Existing Production Tube Well & Rehabilitation of Wash - Outs in Existing Pipelines in Satkhira Pourashava | Khondker Ali Haider                        | Pump House           | Pump House-1 no, reconstruction pump house-4 nos, replacement of submersible pump-06 nos. , wash out -20 nos. , Bulk water meter-07 nos., non-return valve-10 nos., and control gate valve-06 nos. , pressure gauge-17 nos., maintenance control panel-04 nos. , Chlorination unit- 19 nos., and water test kit-07 nos. ) | 11951365.00                        | 01.07.2024                               |                                    | 28.09.2024                    | 08.01.2025             | 12.01.2025      | 29.01.2025       | 15.02.2025              | 06.06.2026 (As per time extension) | 05.07.2026                  | 11777146.16          | 82%                             | 2945682.57  | 499560.20   | 3445242.77  | 30%                    |                                      | Construction work is in progress. Current work progress is 82.00%.  |  |
|       |                                       |  | <b>Re-Tender</b>  |  |                      |   |                                    |  |                                    | 28.08.2024                    | 30.09.2024             |                 |                  |                         |                                    |                             |                      |                                 |             |             |             |                        |                                      |   |  |
| 5     | CRIM/SAT POU/RD-01(TID-858264)        |  | Construction/Improvement of 8 (eight) roads totalling 5.927 km and side drain totalling 1.794 km under Satkhira Pourashava, District : Satkhira under Package No. RD-01   | BANANTAR TRADING LTD. Md.Iqbal Jamader JV. | Urban Road           | 5.927Km (Road )& 1.794Km (Drain)  | 153623512.80                       | Original: 17.08.2023 Revised: 05.10.2023 | 05.10.2023                         | 22.11.2023                    | 18.04.2024             | 23.04.2024      | 08.05.2024       | 27.05.2024              | 30.09.2026 (As time extension)     | 31.01.2027                  | 153623512.80         | 75%                             | 71005816.16 | 13257264.89 | 84263081.05 | 50%                    |                                      | Construction work is in progress. Current work progress is 75.00%.  |  |
| 6     | CRIM/SAT POU/RD-02(TID-999012)        |  | Construction / Improvement of 10 (Ten) numbers of roads totalling 9.176 km under Satkhira Pourashava, District: Satkhira under Package No. RD-02  | Kohinoor Enterprise & Mizanur Alam JV      | Urban Road           | 9.176Km   | 191510004.13                       | 01.07.2024                               | 28.08.2024                         | 02.10.2024                    | 08.01.2025             | 12.01.2025      | 04.02.2025       | 20.02.2025              | 20.08.2026                         | 19.07.2026                  | 174752000.00         | 45%                             | 17551479.48 | 3161446.62  | 20712926.10 | 20%                    |                                      | Construction work is in progress. Current work progress is 45.00%.  |  |
| 7     | CRIM/LGED/W/SAT POU/DR-1(TID-1132243) |  | Construction of 5498 meters RCC Drains with side drains under Satkhira Pourashava, District: Satkhira. Package No. DR-01  | Monir Engineering And Construction Ltd.    | Urban Drain          | 9Nos,5.498Km  | 199156393.77                       | 18.08.2025                               | 22.09.2025                         | 02.11.2025                    | 08.03.2026             | 11.03.2026      | 16.03.2026       | 01.04.2026              | 01.10.2027                         | 20.10.2027                  | 208659150.14         |                                 |             |             |             |                        |                                      |   | Site Office , insurance Policy ,ESMP , Materials Testing and others work on process. |
| 8     | CRIM/LGED/W/SAT POU/DR-2(TID-1132244) |  | Construction of 4,655 meters RCC Drains with Side Drains at Satkhira Pourashava, District: Satkhira. Package No. DR-02  | Monir Engineering And Construction Ltd.    | Urban Drain          | 10 Nos,4.655Km  | 149275615.08                       | 18.08.2026                               | 22.09.2026                         | 02.11.2026                    | 08.03.2026             | 11.03.2026      | 16.03.2026       | 01.04.2026              | 01.10.2027                         | 06.10.2027                  | 156585063.59         |                                 |             |             |             |                        |                                      |   | Site Office , insurance Policy ,ESMP , Materials Testing and others work on process. |
| 9     | CRIM/SAT POU/WS-03(TID-1132245)       |  | Installation of Hand tube well (100mm X 38mm dia.PVC pipe) with 1 H.P submersible pump and Replacement of existing pump set   |  | Water Supply & Cons. | 105Nos Hand tubell items & 7nos Production tubewell   | 26170194.06                        | 18.08.2027 (Re-Tender: 09.04.2026)       | 22.09.2027 (Re-Tender: 07.05.2026) | 02.11.2027                    | 16.02.2026 (Re-Tender) |                 |                  |                         |                                    |                             |                      |                                 |             |             |             |                        |                                      |   | This Package did Re-Tender and Deadline of this Tender is 07 May 2026.               |
| 10    | CRIM/SAT POU/WS-05(TID-1132242)       |  | Replacement & Reinforcement of Existing Pipe Line work at Satkhira Pourashava , District: Satkhira ( WS-05)   | Monir Engineering And Construction Ltd.    | Water Supply & Cons. | 11.06km   | 45075542.89                        | 18.08.2028                               | 22.09.2028                         | 02.11.2028                    | 08.03.2026             | 11.03.2026      | 16.03.2026       | 01.04.2026              | 01.04.2027                         | 22.04.2027                  | 42337520.92          |                                 |             |             |             |                        |                                      |   | Site Office , insurance Policy ,ESMP , Materials Testing and others work on process. |
| 11    | CRIM/SAT POU/SAN-01 (TID-1132241)     | (1) Construction of 42 nos. School Latrines; (2) Construction of 4 nos. New Public Toilets with water connection; and (3) Rehabilitation |   | Sanitation                                 | 42Nos,3Nos,3Nos      | 46011164.03   | 18.08.2029 (Re-Tender: 09.04.2026) | 22.09.2029 (Re-Tender: 07.05.2026)       | 02.11.2029                         | 16.02.2026 (Re-Tender)        |                        |                 |                  |                         |                                    |                             |                      |                                 |             |             |             |                        |                                      | This Package did Re-Tender and Deadline of this Tender is 07 May 2026.  |  |