Local Government Engineering Department (LGED)
Climate Resilient Infrastructure Mainstreaming Project(CRIMP)(1st Revised)
Monthly Progress Report Component-02
District : Bhola/ Barguna/ Satkhira

Reporting Month & Date : 31 August 2026

Sl no	Package No & Procurement No	Name of the Package	Estimated Cost(BDT)	Tender Invitation Date	Tender Opening Date	Tender Evaluation Completed by TEC	KfW No Objection on Tender Evaluation	Tender Approval Date by Approver	KfW No Objection on Draft Contract	Name of Contractor	NOA issued Date	Date Of Contract	Date of Commencement	Schedule date of Completion	Validity of Submitted PS/PG	Contract Amount (BDT)	Physical Progress Up to Date (%)	Total Workdone Value (Taka)	Fund Spent			Retention Money (Including VAT & Tax)	Financial Progress (%)	Remarks/Overall Status (Last R/A Bill No.)
																			VAT (Taka)	IT (Taka)	Net Payment DPA excluding VAT & Taxes			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	CRIM/BHO/ CS-NEW/W-01 (Proc. No : 507603)	Construction of 7 Nos. New Cyclone Shelters and Associated Access Roads at Various Locations of Bhola District.	543,630,000.00	05.12.2024	22.01.2025	19.02.2025	27.05.2025	09.11.2025	23.02.2026	M/S Md. Rashaduzzaman House No:3/A, Hasney Tower (3rd Floor), Kawran Bazar C/A, Dhaka.	17.11.2025	15.12.2025	30.04.2026	31.10.2027	23.05.2027	620,651,285.83			5,642,284.42	2,821,142.21	53,601,701.96		10%	Sub-soil work completed at 5 of 7 shelters; final reports awaited. PL/FGL/EGL demarcation completed at 5 shelters. Remaining site works are yet to start.Land Issues on BAR-new03 and BAR-new07.
		2nd Tender	543,630,000.00	14.05.2024	28.08.2024	30.09.2024																		
		1st Tender	558,105,981.00	12.11.2023	15.01.2024	22.02.2024	02.11.2023																	
2	CRIM/BAR/ CS-NEW/W-02 (Proc. No : 510974)	Construction of 8 Nos. New Cyclone Shelters with improvement of Associated Access Roads at Various Locations of Barguna District.	751,022,244.96	19.12.2024	25.02.2025	26.02.2025	27.05.2025	09.11.2025	23.02.2026	M/S Md. Rashaduzzaman House No:3/A, Hasney Tower (3rd Floor), Kawran Bazar C/A, Dhaka.	16.11.2025	15.12.2025	26.04.2026	27.10.2027	23.05.2027	786,386,049.24			7,148,964.08	3,574,482.04	67,915,158.80		10%	All 8 boreholes completed, construction permission granted for 7 out of 8 shelters. Piling is ongoing at BAR-new14 (31 out of 80) and BAR-reh03 (34 out of 76)
		1st Tender	751,022,245.00	31.07.2024	28.10.2024	08.10.2024	14.11.2024																	
3	CRIM/BAR/ CS-NEW/W-03 (Proc. No : 511564)	Construction of 7 Nos. New Cyclone Shelters and improvement of Associated Access Roads at Various Locations of Barguna District.	676,276,904.66	23.12.2024	10.02.2025	23.03.2025	27.05.2025	09.11.2025	23.02.2026	M/S Md. Rashaduzzaman House No:3/A, Hasney Tower (3rd Floor), Kawran Bazar C/A, Dhaka.	16.11.2025	15.12.2025	26.04.2026	27.10.2027	23.05.2027	701,451,519.59	1%		6,376,832.00	3,188,416.00	60,579,903.96		10%	All 7 boreholes completed; construction permission granted for 6 of 7 shelters. Materials and temporary facilities are partly available.Menpower and one piling rig are available
4	CRIM/SAT/ CS-NEW/W-04 (Proc. No : 511566)	Procurement of Construction of 14 Nos. New Cyclone Shelters with improvement of 10 roads under Satkhira District.	1,359,493,586.33	15.07.2025	03.09.2025	17.11.2025	27.11.2025	29.12.2025	27.02.2026	Mir Akhter Hossain Ltd. 430/1, Tejgaon Industrial Area, Dhaka-1208, Bangladesh	01.03.2026	29.03.2026	07.05.2026	08.11.2027	30.11.2028	1,400,159,097.67			12,728,719.07	6,364,359.53	120,922,831.16		10%	Conformity sub-soil work completed for 13 of 14 shelters; SAT-new45 is under preparation. Final reports awaited.
5	CRIM/SAT/ CS-NEW/W-05 (Proc. No 511567)	Procurement of Construction of 9 Nos. New Cyclone Shelters with improvement of 4 roads under Satkhira District.	810,106,099.78	15.07.2026	03.09.2026	17.11.2025	27.11.2025	07.05.2026	22.05.2026	M/S Md. Rashaduzzaman House No:3/A, Hasney Tower (3rd Floor), Kawran Bazar C/A, Dhaka.	24.05.2026	10.06.2026	13.07.2026	14.01.2028	17.02.2029	820,440,670.66			7,458,551.55	3,729,275.78	70,856,239.74		10%	Conformity sub-soil work completed at 7 of 9 boreholes. Final reports awaited. Land Issues in SAT-NEW-38 and SAT-NEW-54
6	CRIM/BHO/ CS-REHAB/W-06 (Proc. No : 513033)	Rehabilation of 6 Nos. existing Cyclone Shelters (Six Buildings) at Char Fasson , Borhanuddin & Lalmohon upazila with improvement of 1 connecting road under the district of Bhola.	57,773,054.88	17.02.2026	25.03.2026	23.06.2026				S. Ananta Bikash Tripura Limited	16.07.2026					42,349,831.48								The tender Re-evaluation has been sent to the KfW for approval.
7	CRIM/BAR/ CS-REHAB/W-07 (Proc. No : 513441)	Rehabilitation of Six (6) Nos Existing Cyclone Shelters at Barguna Sadar, Betagi & Patharghata Upazilas with Improvement of five (5) Nos connecting Road under the District of BARGUNA.	270,764,814.72	24.05.2026	24.06.2026	23.08.2026				M/S Md. Rashaduzzaman House No:3/A, Hasney Tower (3rd Floor), Kawran Bazar C/A, Dhaka.						284,720,390.736								Tender evaluation completed, Sent to KfW for reviewing.